

JURUPA ROAD

GRADE SEPARATION



CONSTRUCTION UPDATE: Week of September 11, 2023



Traffic control is planned at the intersection of Pedley Road and Jurupa Road, Monday – Friday from 8:45 a.m. to 4 p.m.

PEDLEY ROAD / JURUPA ROAD

Traffic control planned Monday – Friday 8:45 a.m. – 4 p.m.

Watch for contractors potholing on the roadway and in the intersection to prepare for intersection improvements that are coming soon.

VAN BUREN BLVD BRIDGE Ironworkers continue to install rebar and crews are working on the bridge deck. Contractors are preparing for a scheduled concrete placement on the bridge deck the week of September 18.

STORM WATER PUMP STATION Crews continue work to construct the electrical building.

FELSPAR STREET BUSINESS PLAZA Contractors continue to relocate utilities in the business plaza west of Feldspar St. All business access is available. Crews are preparing for upcoming reinforced concrete box installation that will tie the Jurupa Road Undercross system, the Storm Water Pump Station, and the Bly Channel together to prevent flooding during storm events.



Crews performing utility line relocation work in the Felspar St. western business plaza.



Check out the progress on the Van Buren Blvd. bridge deck.

STAY CONNECTED Construction Hotline 800.679.9570 www.JurupaGradeSeparation.com

 Facebook @JurupaGradeSeparation

 Instagram @JurupaGradeSeparation

Project Partners

