

JURUPA ROAD

GRADE SEPARATION



CONSTRUCTION UPDATE: Week of July 4, 2022



No work planned on Monday, July 4, for the Independence Day holiday!
Extended hours continue for nighttime sewer work from 8 p.m. to 7 a.m.
A nightly intersection closure is planned at Jurupa Road and Felspar Street.



TRAFFIC CONTROL

Jurupa Road and Felspar Street
Nighttime intersection closure
PLEASE DRIVE WITH CAUTION

Tuesday – Friday nights
8 p.m. to 7 a.m. the following morning



PROGRESS UPDATE

- **SEWER** Nighttime work continues with extended hours and a nightly intersection closure on Jurupa Road and Felspar Street.
BUSINESS ACCESS REMAINS OPEN for all shopping centers. Alternate business center driveways may close as needed during nighttime work. **Please use Pedley Road and Galena Street for the detour to Felspar Street.**
- **STORM WATER PUMP STATION** Work continues on the construction of the pump station wet well below finish grade.
- **BRIDGE SUPPORT SYSTEM** Crews continue retaining wall and bridge deck construction on the Van Buren Boulevard bridge.
- **ROADWAY EXCAVATION** Crews are excavating dirt on Jurupa Road west of Van Buren Boulevard near the bridge and transporting it to the east side of Van Buren Boulevard to backfill the storm water pump station.



Nearly 276-cubic yards of concrete were placed for the storm water pump station wet well walls. When complete, these concrete walls extend 40 feet below finish grade.



Crews are excavating dirt near the Van Buren Boulevard bridge support system to lower Jurupa Road 26 feet. Jurupa Road will ultimately go under the new Van Buren and UPRR bridges.

STAY CONNECTED Construction Hotline 800.679.9570 www.JurupaGradeSeparation.com



Facebook @JurupaGradeSeparation



Instagram @JurupaGradeSeparation

Project Partners

