

JURUPA ROAD

GRADE SEPARATION



CONSTRUCTION UPDATE: Week of July 25, 2022

This week, crews continue moving dirt from the west side of the project to the east side. Please watch for trucks entering and exiting the job site at multiple locations in the project area.

PROGRESS UPDATE

- **JURUPA ROAD** Crews will be working on sidewalks and driveway connections on the north side of Jurupa Road just east of Cedar Street on **Monday, July 25, through Friday, July 29, from 7 a.m. to 4 p.m.** Please reduce your speed in the area.
- **STORM WATER PUMP STATION** Crews continue to backfill the structure. Please watch for trucks entering and exiting the area. **BUSINESS ACCESS REMAINS OPEN** for all shopping centers. Contractors are working towards a concrete placement scheduled for the beginning of August.
- **BRIDGE SUPPORT SYSTEM** Crews continue working on the Van Buren Boulevard bridge support system. They are constructing the retaining wall systems and are working toward bridge deck concrete placements in early August.



Crews working on the future retaining wall system where the lowered Jurupa Rd. will be constructed.

STAY CONNECTED Construction Hotline 800.679.9570 www.JurupaGradeSeparation.com

 Facebook @JurupaGradeSeparation

 Instagram @JurupaGradeSeparation

Project Partners

