

JURUPA ROAD

GRADE SEPARATION



CONSTRUCTION UPDATE: Week of June 20, 2022

Nighttime sewer work continues with a nightly intersection closure at Jurupa Road and Felspar Street from 8 p.m. to 6 a.m.



TRAFFIC CONTROL

Jurupa Road and Felspar Street
Nighttime intersection closure

Monday – Friday nights
8 p.m. to 6 a.m. the following
morning



PROGRESS UPDATE

- SEWER** Nighttime work continues with a nightly intersection closure on Jurupa Road and Felspar Street. Businesses please use Pedley Road and Galena Street to access Felspar Street.
ACCESS REMAINS OPEN for all shopping centers, however, one business center driveway may close on an alternating schedule. **PLEASE DRIVE WITH CAUTION.**
- BRIDGE SUPPORT SYSTEM** Large girders, or support beams for the bridge framework, were set last week on the Van Buren Boulevard bridge (see photos). Excavation and retaining wall work is scheduled for the next two weeks.
- PUMP STATION** Iron workers and carpenters are working on constructing the wall forms for the interior walls. Concrete placements are scheduled in late June.



Crews delivered and installed the decorative girder, or support beam for the bridge framework, on the north side of the Van Buren Blvd bridge.



A crew of ten people received and installed six, 120-foot-long girders that weighed 170,000 pounds each. A 500-ton crane was used to move and install each girder. There will be a total of 12 girders used to construct the Van Buren Boulevard bridge.

STAY CONNECTED Construction Hotline 800.679.9570 www.JurupaGradeSeparation.com



Facebook @JurupaGradeSeparation



Instagram @JurupaGradeSeparation

Project Partners

